

## **ABEL RECON TENTATIVE PROJECT SCHEDULE:**

(100 and 200 Bid Item Series)

**Work Area #1:** We will begin manhole lining operations along Virginia Dr and Hampton. This Work Area will require 7 to 8 days to complete.

**Work Area #2:** Work area is located along 2nd Street Pike and Worthington Mill Road. This work will require traffic control. Abel Recon will use Flagger Force to control traffic per Highway Occupancy Permit. This Work Area will require 5 to 6 days to complete.

**Work Area #3:** This area of work is contained to Twining Ford Road. It will require approximately 2 days to complete.

**Work Area #4:** The Work Area is located off of Creek Road and Almshouse Road. Both Work Areas will require by-pass pumping. By-pass pumps will be rented from Keystone Pump & Power. The Work Area will require 2 days to complete.

### **Summary of Work:**

- Tentative Start Date = Monday, July 2nd, 2012
- **No Work Activities on Wednesday, July 4th, 2012**
- (29) Total Manholes
- 150 Mil application of SprayWall
- (9) Manholes require traffic control or diversion
- (2) Manholes require by-pass pumping
- 14 to 17 Working days to complete the project.
- Project photographs:
  - Pre Prep Picture
  - Post Prep Picture
  - Post Spray Picture